# HS2 Works Update Brackley Lane and surrounding area



HS2

# **Quick guide to features for attendees**







www.hs2.org.uk



# HS2 Utility diversion works Calvert update

### **Our conversation today**

### Overview & locations of the works

Phasing of the works

Q&A session

www.hs2.org.uk

### Introduction



### **Example of compound set up**



Example of the compound set up that was used at Addison Road. This is the similar set up that will be used at Calvert Road compound.



Drilling machine

Link below shows the process for Horizontal Directional Drilling (illustrative only) <u>https://www.rochestermnseo.com/horizontal-directional-drilling</u>

## **Noise and mitigation**





### Working hours (Subject to Local Authority consent)

Drill # S = South N = North	Utility owner	Drill diameter	Drill Duration (Days)	Weekday 8am to 8pm working hours	Saturday Weekend drilling	Sunday Weekend drilling	Drilling week number
<b>S1</b>	WPD	225	5	8am to 8pm	NA	NA	1
<b>S2</b>	WPD	225	5	8am to 8pm	NA	NA	3
<b>S</b> 3	WPD	355	9	8am to 8pm	8am to 6pm	9am to 4pm	5
<b>S4</b>	WPD	225	5	8am to 8pm	NA	NA	8
<b>S</b> 5	WPD	225	5	8am to 8pm	NA	NA	10
N1	Openreach / <mark>Gigaclear</mark>	400	11	8am to 8pm	8am to 6pm	9am to 4pm	12
N2	AW-Water	315	9	8am to 8pm	8am to 6pm	9am to 4pm	15
N3	AW Water	315	9	8am to 8pm	8am to 6pm	9am to 4pm	18
N4	AW Sewer - Spare	400	11	8am to 8pm	8am to 6pm	9am to 4pm	21
N5	AW Sewer	400	11	8am to 8pm	8am to 6pm	9am to 4pm	24

# **Utility diversion phasing**

**Phase 1:** Site establishment set up on Calvert Road and Brackley Lane



Phase 2: Horizontal directional drilling



**Phase 3:** Diversion and connections of utilities along Werner Terrace, Brackley Lane and Calvert Road



**Phase 4:** Connections, testing and commissioning



Phase 5: Demobilisation from site

### **Timeline of works (Subject to consents approval)**

Activities	April 2021	Мау	June	July	August	September	October	November	December	January 2022	February	March	April
Phase1: Site establishment set up on Calvert Road and Brackley Lane													
Phase 2: Horizontal directional drilling													
Phase 3: Utility diversions East side of Calvert Road compound													
Phase 3: Utility diversions along Brackley Lane highway													
Phase 3:Utility diversions Werner Terrace and Calvert Road													
Phase 4: Connections & testing													
Phase 5: Demobilisation from site													
Handover to EKFB													

### Phase 1

- 19 April until the end of May 2021
- 24/7 Temporary traffic lights whilst constructing site bell mouths
- Restricted parking on Brackley Lane



# Phase 2 (subject to consent approval)

- 24 May 2021 to Mid November 2021
- Horizontal directional drilling
- Each utility crossing contains 5 drilling bores
- Some weekend works



#### Phase 2

- Parking restrictions in place during horizontal directional drilling
- This to allow for the safe movement of vehicles entering and exiting the site compounds



# Phase 3 (subject to consent approval)

- November to December 2021
- Services diverted using open supported trenches

Diversion and connections of utilities along the highway of Werner Terrace, Brackley Lane and Werner Terrace



# Phase 4 (subject to consent approval)

- January to February 2022
- New utility diversions will be connected and tested by each relevant utility provider



### Phase 5

### **March 2022**

### **Completion of works**

# **EKFB Slides**

# Main works update

Works in this area:

- Setting up a concrete batching plant off Calvert Road
- Continued aggregate deliveries by rail

Approved HGV construction routes via Gawcott and Edgcott.



### Aggregate deliveries by rail

- Continued deliveries of aggregate by rail
- Work area is separate to the Fusion undertrack crossing so no interface.
- Deliveries approved outside of normal working hours and will continue to May / June this year







Two railheads in Calvert by June 2021 HGVs will be removed from the roads by the end of the year

## Site Plan

- Office facilities for up to 30 staff (2 storey block)
- Changing and welfare facilities for up to 50 staff
- Car parking area
- Four 15m high shaded silos and mixing unit
- Aggregate storage bays, with offloading areas for lorries



## **Benefits of an on-site batching plant**

**Comparison based on daily production of 600m<sup>3</sup>** 

Mixed off-site: **100** x 6m<sup>3</sup> trucks per day



By mixing concrete on site, we will decrease the number of HGVs delivering concrete on the local road network by almost half every day.

Mixed on-site: **44** x artic trucks per day

# **Concrete Batching Plant**

#### **Key Information**

- In order to build the structures in this area we will need large amounts of concrete.
- A batching plant is equipment that combines various ingredients to form concrete.
- Equipment includes conveyors, mixers and four cement silos to store the concrete.
- The compound will also contain offices and welfare facilities, and car parking.



March - April	May - July	August
Compound	Assembling	Concrete ready
set-up	batching plant	for use

# **Plant assembly**

- Equipment and silos will be brought in within containers via road.
- Internal access roads will be used where possible to reduce HGVs on the local road network.
- The batching plant will be constructed on site, minimising the need for abnormal loads.



#### **Example of an operational batching plant**



#### Equipment ready to be transported to Calvert





#### Silo assembly sequence

## **Managing environmental impacts**









### NOISE

- White noise to permanent plant Hoarding around equipment
- Noise monitoring
  in place

### LIGHTING

- Full lighting design plan
- Low-level, down facing lighting

### DUST

- Fully sealed system to prevent dust escape
- Enclosed mixing
  unit

### VISUAL

- Shaded colouring of silos to blend in with landscape
- Location of equipment



# How we plan our lighting

- We have fully designed and modelled our lighting to ensure we use the right amount of lighting for security, while minimising local disturbance.
- This includes low-level and downward facing lighting.
- Sensor controlled lighting will be used where possible.

## **Our Panel**

#### Fusion

Richard – Head of Community Engagement Simon –Community Engagement Manager Nigel – Project Manager

#### EKFB

David – Head of Community Engagement Chris – Community Engagement Manager Sean – Project Manager



HS2 Helpdesk team Freephone 08081434434 Minicom 08081456472 Email hs2enquiries@hs2.org.uk

. . . . .

۰





Minicom 08081 456 472



Email hs2enquiries@hs2.org.uk

## We would like to hear your feedback

Have your say and help us improve these sessions

https://www.smartsurvey.co.uk/s/amershamupdate/